

Installation Overview



Being a fully modular green roof system, GreenGrid® is by far the easiest system to install. Plan for: unloading the GreenGrid® modules from the delivery truck; hoisting them to the roof surface; furnishing and placing a slip sheet or other protective material in the areas where the GreenGrid® modules are to be installed; and laying out the modules according to the project roof plan, following all local, state, and federal regulations.

Please note, this document is not to be considered an all-inclusive manual. It has been provided solely to assist in preparing for installation of the GreenGrid® system, and Weston Solutions, Inc. (Weston) makes no warranties as to its completeness or appropriateness for any given project.

Please contact Weston for more details as questions arise. (888) 404-4743

Step 1

Remove any existing ballast; install slisheet of choice (to be selected by the waterproofing manufacturer). This should be completed the day before delivery.



Step 2

Unload modules from truck. Flatbed trucks will require a forklift. Two hours are allocated for unloading the trucks. The 2-hour window begins at the confirmed appointment time. If trucks are detained longer than 2 hours, driver detention fees will be assessed.



Step 3

Hoist modules to the roof. Any shrink wrap must be removed within 4 hours of delivery, and modules must be unstacked within 24 hours.



Step 4

Using two people per module, remove the modules from the pallet or rack and place according to architect's plan. When placing modules, align the notches square and tight, push them against one another to avoid "creep," and eliminate any spaces between modules as each one is installed.



Step 5

Water modules to help them recover from the stress of shipping and installation.



www.GreenGridRoofs.com



GreenGrid is a registered trademark of Weston Solutions, Inc. (WESTON). The GreenGrid® system is a proprietary technology of WESTON in the United States and Canada. U.S. patent 7,997,027 Canadian patents 2,416,457 / 2,416,463 / 2,418,262

© Weston Solutions, Inc. 2025

B-GrGr-3 12/25